

**Minutes of the Pre Bid meeting for the 'Phase II works of Chief Disease investigation office, Palode' conducted at ID Office on 13.01.2015 @ 4.00PM**

The following points were discussed in the Pre Bid meeting:

1. The height above suspended walkable false ceiling shall be maintained as 1.30-1.40 metre.
2. For Item No.13 of PART B, Suspended walkable false ceiling, 'the thickness of stainless steel sheet of **0.6mm**' shall be read as 'the thickness of stainless steel sheet of **1 mm**'.
3. For Item No.12 of PART B, Providing high performance seamless R-25CE epoxy resin floor system, it is to be ensured that the base floor should be maintained uniform and free from undulations, prior to start of work.
4. For Item No.32 of PART A, View Panels- it was clarified that the thickness of the glass shall not be less than 6mm.

It was informed to bidders that the works like HVAC, Epoxy flooring, suspended false ceiling has to be carried out through reputed agencies. Since work is being done in class 10000 cleanroom, experience in the construction of OT's and clean room is desirable. Validation of clean room through third party approved by HLL is mandatory and this is in the scope of contractor.

**This minutes of pre bid meeting forms part of tender document and has to be submitted along with tender documents.**